Exposure Dose Distribution of the Workers at Fukushima Daiichi Nuclear Power Plant

(Updated on 29 November 2018)

1 Radiation Exposure Dose Distributions

(1) The distribution of external exposure dose of the workers during the last 3 months (Numbers of workers who entered each area every month)

Effective dose (E)	August 2018			Se	ptember 20	18	October 2018		
mSv	TEPCO	Contractors	Total	TEPCO	Contractors	Total	TEPCO	Contractors	Total
100 <e< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e<>	0	0	0	0	0	0	0	0	0
75 <e≤100< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤100<>	0	0	0	0	0	0	0	0	0
50 <e≤75< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤75<>	0	0	0	0	0	0	0	0	0
20 <e≤50< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤50<>	0	0	0	0	0	0	0	0	0
10 <e≤20< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤20<>	0	0	0	0	0	0	0	0	0
5 <e≤10< td=""><td>0</td><td>9</td><td>9</td><td>0</td><td>8</td><td>8</td><td>0</td><td>16</td><td>16</td></e≤10<>	0	9	9	0	8	8	0	16	16
1 <e≦5< td=""><td>25</td><td>453</td><td>478</td><td>17</td><td>469</td><td>486</td><td>26</td><td>548</td><td>574</td></e≦5<>	25	453	478	17	469	486	26	548	574
E≤1	947	5,784	6,731	985	5,684	6,669	935	5,592	6,527
Total	972	6,246	7,218	1,002	6,161	7,163	961	6,156	7,117
Maximum (mSv)	2.30	6.30	6.30	1.90	8.00	8.00	4.17	8.59	8.59
Average (mSv)	0.13	0.29	0.27	0.11	0.28	0.26	0.15	0.32	0.30

(*) Exposure doses and the number of workers are subject to change due to the replacement of accumulated doses measured using PAD with monthly doses measured using an integrating dosimeter and the reflection of values for workers wearing only an integrating dosimeter (e.g., workers working only within a seismically isolated building).

(2) Combined Cumulative Effective Dose from April 201	6 (Internal and External)
---	---------------------------

Effective dose (E)	April 2016 - September 2018			April 2016 - October 2018			Difference		
mSv	TEPCO	Contractors	Total	TEPCO	Contractors	Total	TEPCO	Contractors	Total
100 <e< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e<>	0	0	0	0	0	0	0	0	0
75 <e≤100< td=""><td>0</td><td>1</td><td>1</td><td>0</td><td>1</td><td>1</td><td>0</td><td>0</td><td>0</td></e≤100<>	0	1	1	0	1	1	0	0	0
50 <e≤75< td=""><td>0</td><td>48</td><td>48</td><td>0</td><td>53</td><td>53</td><td>0</td><td>5</td><td>5</td></e≤75<>	0	48	48	0	53	53	0	5	5
20 <e≤50< td=""><td>14</td><td>1,166</td><td>1,180</td><td>20</td><td>1,195</td><td>1,215</td><td>6</td><td>29</td><td>35</td></e≤50<>	14	1,166	1,180	20	1,195	1,215	6	29	35
10 <e≦20< td=""><td>117</td><td>1,844</td><td>1,961</td><td>117</td><td>1,869</td><td>1,986</td><td>0</td><td>25</td><td>25</td></e≦20<>	117	1,844	1,961	117	1,869	1,986	0	25	25
5 <e≤10< td=""><td>156</td><td>2,043</td><td>2,199</td><td>159</td><td>2,067</td><td>2,226</td><td>3</td><td>24</td><td>27</td></e≤10<>	156	2,043	2,199	159	2,067	2,226	3	24	27
1 <e≦5< td=""><td>503</td><td>4,453</td><td>4,956</td><td>513</td><td>4,479</td><td>4,992</td><td>10</td><td>26</td><td>36</td></e≦5<>	503	4,453	4,956	513	4,479	4,992	10	26	36
E≤1	1,273	8,287	9,560	1,260	8,346	9,606	-13	59	46
Total	2,063	17,842	19,905	2,069	18,010	20,079	6	168	174
Maximum (mSv)	28.48	75.50	75.50	30.54	75.50	75.50	-	-	-
Average (mSv)	2.23	5.11	4.81	2.29	5.17	4.87	-	-	-

(*) Exposure doses and the number of workers are subject to change due to the replacement of accumulated doses measured using PAD with monthly doses measured using an integrating dosimeter and the reflection of values for workers wearing only an integrating dosimeter (e.g., workers working only within a seismically isolated building).

(*) As a new 5-year dose period began in April 2016, the 5-year accumulated dose will be described in April 2017 or later.

Effective dose (E)	April 2018 - September 2018			April 2018 - October 2018			Difference		
mSv	TEPCO	Contractors	Total	TEPCO	Contractors	Total	TEPCO	Contractors	Total
100 <e< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e<>	0	0	0	0	0	0	0	0	0
75 <e≤100< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤100<>	0	0	0	0	0	0	0	0	0
50 <e≤75< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤75<>	0	0	0	0	0	0	0	0	0
20 <e≤50< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤50<>	0	0	0	0	0	0	0	0	0
10 <e≤20< td=""><td>0</td><td>172</td><td>172</td><td>0</td><td>245</td><td>245</td><td>0</td><td>73</td><td>73</td></e≤20<>	0	172	172	0	245	245	0	73	73
5 <e≤10< td=""><td>11</td><td>502</td><td>513</td><td>24</td><td>582</td><td>606</td><td>13</td><td>80</td><td>93</td></e≤10<>	11	502	513	24	582	606	13	80	93
1 <e≤5< td=""><td>219</td><td>1,975</td><td>2,194</td><td>232</td><td>2,200</td><td>2,432</td><td>13</td><td>225</td><td>238</td></e≤5<>	219	1,975	2,194	232	2,200	2,432	13	225	238
E≤1	1,115	5,753	6,868	1,114	5,688	6,802	-1	-65	-66
Total	1,345	8,402	9,747	1,370	8,715	10,085	25	313	338
Maximum (mSv)	8.70	17.50	17.50	8.70	17.50	17.50	-	-	-
Average (mSv)	0.53	1.38	1.26	0.53	1.55	1.43	-	-	-

(3) Combined Cumulative Effective Dose from April 2018 (Internal and External)

(*) Exposure doses and the number of workers are subject to change due to the replacement of accumulated doses measured using PAD with monthly doses measured using an integrating dosimeter and the reflection of values for workers wearing only an integrating dosimeter (e.g., workers working only within a seismically isolated building).

(4) Distribution of sum of external exposure dose and internal exposure dose of workers engaged in specified high-dose work*

(Specified high-dose work has not been performed since October 2015.)

Effective dose (E) mSv	March 2011- September 2015					
100 <e< td=""><td>1</td></e<>	1					
75 <e≤100< td=""><td>191</td></e≤100<>	191					
50 <e≤75< td=""><td>233</td></e≤75<>	233					
20 <e≤50< td=""><td>267</td></e≤50<>	267					
10 <e≦20< td=""><td colspan="5">186</td></e≦20<>	186					
5 <e≤10< td=""><td colspan="5">129</td></e≤10<>	129					
1 <e≤5< td=""><td colspan="5">145</td></e≤5<>	145					
E≤1	51					
Total	1,203					
Maximum (mSv)	102.69					
Average (mSv)	36.49					

(*) Workers engaged in work to which dose limit (100 mSv) during emergency work is applied in line with Article 7 of the Ordinance on Prevention of Ionizing Radiation Hazards.

Specifically, these workers are those who are engaged in work to maintain the functions of a nuclear reactor facility or spent fuel storage pool, or in work to maintain functions to suppress or prevent the possible release of a large amount of radioactive materials due to a failure of or damage to the nuclear reactor facility at a location around the nuclear reactor facility, steam turbine, or accessory facility where hourly dose may exceed 0.1 mSv. It should be noted that only TEPCO employees have so far been engaged in specified high-dose work.

(*) Workers engaged in specified high-dose work in each month is the number of workers registered as workers engaged in specified high-dose work in that month.

However, the total of March 2011 to September 2015 includes workers released from specified high-dose work.

- (*) Exposure doses and the number of workers are subject to change due to the replacement of accumulated doses measured using PAD with monthly doses measured using an integrating dosimeter and the reflection of values for workers wearing only an integrating dosimeter (e.g., workers working only within a seismically isolated building).
- (*) The results of re-evaluating committed doses in March 2011 reveal that maximum cumulative effective doses for the period between March 2011 and September 2015 exceeded 100.